



# Sull-Air Air Compressor Log

Compressor Number \_\_\_\_\_

Date	Test Room Temp.	Run Time		Cycles		Mode	Verify Cut on Pressure	Verify Cut off Pressure	Check the system for leaks	Maintenance Due	Verify Oil Level	Verify Ducting system	Faults Recorded?	Verify Air/Water Separators
	<100°F	Loaded Hours	Run Hours	Number of Starts	Number of Cycles	Record the Mode.	124PSI	134PSI	Pass or Fail	Every 2,000 Hours	Should be full, add as required	Verify it is clean of debris and water	Record any faults indicated	Verify for leaks and operation